

J & T Paving, Inc.
108 Grant Street
Greenville, PA 16125
724-588-0901

May 7, 2018

RE: Tentative Schedule NIP Project Lyle Dr.

May 21st-25th

Layout, saw cutting drives & roads

May 29th-June 1st

Take delivery of materials, clear & grubbing at 48"x76" pipe crossing

June 4th-8th

48X76" pipe and wing wall installation

June 11th-15th

Storm sewer installation South of 48X76" crossing

June 18th-22nd

Start storm sewer work on NW side of Lyle from 48X76" pipe

June 25th-29th

Complete storm sewer work on NW side of Lyle

July 2nd-6th

Start storm sewer on NE side of 48X76" pipe

July 9th-13th

Storm sewer installation on NE side of Lyle

July 16th-20th

Complete storm sewer work on NE side of Lyle

July 23rd-27th

Driveway approaches

July 30th-August 3rd

Finish driveway aprons & cleanup

August 6th-10th

Mill, base repair and asphalt base installation

August 13th-17th

Restoration

August 20th-21st

Wearing course installation and sealing of asphalt